


West Windsor- Plainsboro Regional School District

Referendum Services FVHD #5063

Referendum Project Update

March 19, 2019



• Fire Alarm System Replacement Project


- Design work is completed for all eight school buildings.
- First phase of work will be Maurice Hawk ES and Town Center ES to follow progress of existing construction. Village ES and High School South will follow in this phase.
- For consistency work will be done using existing district vendor.



- Existing fire alarm systems stay on line until new systems are 100% completed.

- New work includes carbon monoxide detection system!


- Community Middle School



Design work is well underway and numerous design meetings have been held.



West Windsor- Plainsboro Regional School District
Referendum Project Update





Gymnasium

Main Entrance


Administrative Office



Media Center

Two Story Classroom Addition

Community MS- View From Road (Elevation Study)



Community MS- Preliminary Site Plan

Community Middle School

First Floor Work Areas by Function




PLAN LEGEND: AREA DESIGNATIONS

- ACADEMIC CLASSROOMS
- TECHNOLOGY CLASSROOMS
- PERFORMING ARTS
- LIBRARY/ MEDIA SPACES
- ADMINISTRATION
- PHYSICAL EDUCATION
- FOOD SERVICES
- SERVICES
- BUILDING SERVICES
- CIRCULATION
- EXISTING SPACES
- NO PROPOSED CHANGES

Community Middle School


Second Floor Work Areas by Function



PLAN LEGEND: AREA DESIGNATIONS

- ACADEMIC CLASSROOMS
- TECHNOLOGY CLASSROOMS
- PERFORMING ARTS
- LIBRARY/ MEDIA SPACES
- ADMINISTRATION
- PHYSICAL EDUCATION
- FOOD SERVICES
- SERVICES
- BUILDING SERVICES
- CIRCULATION
- EXISTING SPACES
NO PROPOSED CHANGES

- Community Middle School Area 1 (First Floor)




- Community Middle School Area 2 (First Floor)




West Windsor- Plainsboro Regional School District
Referendum Project Update




- Community Middle School Area 2 (Second Floor)



• Middle School Science Classroom



• Community Middle School




Key Dates:

- September 2019 Advertise for Bids
- November 2019 Award Bids
- December 2019 Start Construction
- December 2020 Complete New Gym and Media Center Additions
- January 2021 Start Gym Area Renovations
- May 2021 Complete Two Story Addition Construction
- August 2021 Complete Gym Area Renovations (Commons, Etc.)
- December 2021 Complete All Construction



West Windsor- Plainsboro Regional School District
Referendum Project Update





Community MS- New Front Entrance
(Preliminary Rendering Study- Front Entrance)



Community MS- New Gymnasium

Preliminary Rendering Study

• Thomas Grover Middle School


Design work is nearly completed. Construction drawings are well underway.


Key Dates:

- | | |
|------------------|---|
| - September 2019 | Advertise for Bids |
| - November 2019 | Award Bids |
| - December 2019 | <u>Start Construction</u> |
| - December 2020 | <u>Complete All Construction</u> |




West Windsor- Plainsboro Regional School District
Referendum Project Update






First Floor



Second Floor



Thomas Grover MS- Floor Plan



Thomas Grover MS- Preliminary Elevations



Thomas Grover MS- Exterior Rendering Study

Other Referendum Projects- Construction

**Additions/Renovations to HS
South**

Bid March 2020
Complete Dec 2021

**Additions/Renovations to HS
North**


Bid Fall 2020
Complete Aug 2021

**Additions/Renovations to Wicoff
ES**

Bid Fall 2020
Complete Aug 2021



**West Windsor- Plainsboro Regional School District
Referendum Project Update**



Other Referendum Projects

HVAC Improvements at HS
North, Millstone River and
Wicoff ES

Bid Fall 2019
Complete Dec 2020

Misc Renovations (Toilet Rooms,
Secure Vestibules, Etc.)

Bid January 2020
Complete Aug 2020

Media Center Renovations at All
Elementary Schools

Bid January 2020
Complete Aug 2020



West Windsor- Plainsboro Regional School District
Referendum Project Update



Under Construction- Maurice Hawk School

- Masonry work is well underway
- Roofing work underway
- Extremely wet weather has put project behind schedule, efforts are being made to catch up!



Under Construction- Town Center School

- Work is well underway.
- Steel is completed.
- Concrete floors are nearly completed.
- Prepping for start of roof and masonry work



West Windsor- Plainsboro Regional School District
Referendum Project Update



Referendum Project Status Report

Thank You!!



West Windsor- Plainsboro Regional School District
Referendum Project Update

